

OL/NBPO WEEKLY REPORT - PERIOD ENDING 11 May 1988

1. Progress Reports on Tasks Assigned by or of Interest to Senior Management:

None.

2. Major Events that Have Occurred During the Preceding Week:

25X1 a. The gear box for generator No. 8 arrived back on site on 6 May. The contractor worked through the weekend to install the gear box back on the unit. At the current time, work is scheduled to be completed by 13 May at which time the entire unit will be tested. [redacted]

*Reported in FMD*  
25X1 b. On Saturday, 7 May the pumps on the uninterruptible chilled water system were successfully tested. In a related matter, after a series of tests were conducted to pinpoint a leak on the system, it was found that the leak is in a section of pipe leading from the New Headquarters Building to the underground storage tanks. Excavation to uncover the pipe started on 6 May but is currently on hold due to rainy weather. [redacted]

3. Upcoming Events:

*yes*  
25X1 *OL has scheduled a test of the*  
~~The fire pumps in the New Headquarters Building are scheduled to be tested on Saturday, 14 May. This test will involve the discharge of a large volume of water in the North and South Loading Dock areas. This test and~~  
has been coordinated with the Facilities Management Division and Safety Division, OMS. [redacted]

4. Management Activities and Concerns:

25X1 AC/NBPO will attend the Logistics conference 16-17 May. Upon his return he will relocate to an office within FMD/OPS. [redacted]

25X1 [redacted]  
Acting Chief, New Building Project Office, OL

D/OL  
C/FMD/OL

25X1 [redacted]  
CONFIDENTIAL